## Town of Dublin, NH

CIP Committee Minutes November 15, 2023

Attending: Sterling Abram, Chris Raymond, Caleb Niemela, Roger Tempe, David Petty and Bill Gurney

David Petty shared an updated spreadsheet dated 11.15.23 prior to the meeting.

Chair Abram brought the meeting to order at 4:30 p.m. Sterling reviewed the maintenance report developed by Town Building Inspector, Mike Borden. Several projects have been completed including tree trimming and removals.

Minutes of the October 18, 2023, meeting were reviewed and approved as presented.

The Highway Department portions of the CIP Spreadsheet were reviewed and updated. Among the changes were:

## BRIDGES

Line 10Charcoal Roadextend project date to 2041Line 13Cobb Meadow Roadcompleted in 2022 (shim and chipseal)
I J
Line 13Cobb Meadow Roadcompleted in 2022 (shim and chipseal)
Lines 17&18 Gold Mine Road scheduled for 2024 (shim and chipseal)
combine lines 17 & 18 on next spreaddsheet
Line 24 Monument Road project date 2025, extend cycle to 27 years, \$150K
Line 25 Old Harrisville Road shim and chipseal done in 2020
Line 27 Old Peterborough Road scheduled for 2040 \$270K
Line 28 Old Marlborough Road schedule for 2027, shim and chipseal, \$200K
Line 30 Page Road schedule for 2028, shim and chipseal, \$300K
Line 31 Parsons Road rebuild in 2040, \$200K
Lines 37-39 Upper Jaffrey Road schedule for 2039, \$1.16K
combine lines on next spreadsheet
Line 40 Valley Road shim and chipseal 2021, shim and chipseal, 2030
Line 42 East Shore Road completed 2021, next upgrade 2046, \$200K
Line 43East Lake Roadshim and chipseal in 2021

Discussion was held regarding estimating our annual chipseal cost (line 46). We generally complete +/-2.8 miles per year. Should we estimate cost based upon total cost or use the figure of \$40,000 per mile? The Committee opted to set the cost at \$135,000 for 2024.

It was also agreed that new data added to the spreadsheet will be in green for ease of review. David recommended that we change the formula for estimating inflation costs in our spreadsheet. To have more reliable estimates, projects scheduled for completion in the next years be calculated based on current inflation rates while longer term projects be estimated on a lower rate of inflation.

Next meeting: November 29, 2023, at 4:30 p.m.

Meeting adjourned at 6:33 p.m.

Respectfully submitted.

Bill Gurney